Spanish Fort Fire Rescue Bib Tabulation Summary

Bid No:

Bid Name: Pre-engineered Metal Building

Bid Opening: 06-08-2015 at 16:00 Number of Responses Received: 7

Award Status: **PENDING**



			Bidder #1		Bidder #2		Bidder #3		Bidder #4		Bidder #5	
			Keith Mosley								We	ber Works /
Item No:	Item Description	Qty	Construction		Kemko Inc		Platt Builders		Quin-Co			Bison
	Building, installation, slab, etc	1	\$	86,186.00	\$	51,150.00	\$	44,765.00	\$	45,979.00	\$	44,500.00
	Wall Insulation Option	-	\$	1,960.00	\$	2,130.00		?	\$	1,775.00		?
	Wind Speed Rating	-		130		155		?		155		154
	Slab	-		,	4"		,		6"			6"
	Construction Time (days)			120				60-90		60		90

			Bidder #6		Bidder #7		Bidder #8	Bidder #9	Bidder #10
			Weber Works /		Weber Works /				
Item No:	Item Description	Qty	Kemko		Valor				
	Building, installation, slab, etc	1	\$	50,000.00	\$	48,100.00			
	Wall Insulation Option	-		?		?			
	Wind Speed Rating	-		155		150			
	Slab	-		6"		6"			
	Construction Time (days)			90		90			

Disclaimer:

Bid tabulations with an award status of "PENDING" are for information only and do not indicate an award. Vendor shall not take any action until the award decision is posted and the contract / purchase order has been issued. The department assumes no responsibility for vendors filling orders or shipping any items for which a purchase order has not been issued.

Evaluation:

Bidder #1 -

Bidder #2 -

Bidder #3 - Withdrew bid

Bidder #4 -

Bidder #5 - Did not break out wall insulation as option, included in base bid price

Bidder #6 - Did not break out wall insulation as option, included in base bid price

Bidder #7 - Did not break out wall insulation as option, included in base bid price

Bidder #8 -

Bidder #9 -

Bidder #10 -